

LAUNCH OPERATIONS AND SUPPORT CONTRACT (LO&SC)

FACILITY CORROSION CONTROL PLAN (CDRL A009)

Contract Number: F04684-98-C-0014
CDRL Item Number: A009
Date Submitted: October 7, 2002

Revision 0

Copy Number 1 of 1



Government Services Division

10/07/02

FACILITY CORROSION CONTROL SCHEDULE (CDRL A009)

APPENDIX A CC PLAN

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|---------------------------|--------|------------|---------------|---|----------|---------------------|-------------|---|
| A1T030NR | 2SLS | 751 | SLC-3E | Launch Service Building LOX and GN2 Rooms | 3 | STD CC | 480 | PIPE & CONDUIT SUPPORTS BLDG. EXT. WALLS |
| | | 754 | SLC-3E | Theodolite Station | 1 | STD CC | 80 | NEEDS MAJOR SIDING REPAIR |
| NEED TO CHECK | | 757 | SLC-3E | Pyro Storage and Checkout Facility | 3 | COMP REPAINT | 70 | BLOCK WALLS & FACIA, DOOR |
| | | 759 | SLC-3E | Security Control Point | 1 | STD CC | 230 | TURNSTILES, METAL TRIM, DOORS |
| CHECKED & DONE | | 760 | SLC-3 | Tech Supt Bldg-Annex | 2 | STD CC | 240 | METAL TRIM & DOORS |
| | | 761 | SLC-3 | Technical Support Bldg | 3 | STD CC | 270 | SIDING NEEDS REPAIR |
| | | 762 | SLC-3 | Technical Support Bldg | 2 | STD CC | 200 | SIDING NEEDS REPAIR & DOORS |
| WORKING | | 762-A | SLC-3 | Technical Support Bldg | 3 | STD CC | 140 | SIDING NEEDS REPAIR |
| | | 763 | SLC-3E | Launch Operations Bldg | 4 | STD CC | 80 | TURNSTILES BOXES PRI 1 |
| | | 764 | SLC-3 | Technical Support Bldg | 1 | STD CC | 220 | ESCORT REQUIRED, PIPING, A/C UNIT |
| | | 765 | SLC-3 | TSB/Main Bldg | 4 | NA | 180 | TOUCH-UP |
| | | 766 | SLC-3E | Payload Support Bldg | 2 | COMP REPAINT | 600 | POWER LINES CHECK WITH SAFETY |
| | | 768 | SLC-3W | Entry Control Point | 1 | STD CC | 140 | GATE AND TRACKS NEED R & R |
| | | 776 | SLC-3E | Storage Bldg | 2 | COMP REPAINT | 180 | NEEDS SIDING REPAIR |
| | | 777 | SLC-3 | Power Substation | 1 | STD CC | 300 | STRUCTURE /RAIN GUTTER R & R |
| | | 778 | SLC-3 | Utility Building | 3 | STD CC | 160 | CHILLER & SUPPORTS |
| | | 789 | SLC-3 | Fitness Center | 4 | STD CC | 130 | TOUCH-UP |
| | | 783 | RSCH | Communication Shack | 3 | COMP REPAINT | 60 | ROOF REQUIRES REPAIR (GALV) |
| | | 790 | SLC-3 | Support Bldg | 3 | COMP REPAINT | 320 | NEEDS SIDING REPAIR (GALV) |
| WAITING SWA, TA | | | SLC-3E | Mobile Service Tower | 2 | STD CC | 7,400 | MST. DOORS & STRUCTURE NORTH SIDE PRI #1 (ONGOING) |
| | | | SLC-3E | Umbilical Tower | 2 | STD CC | 2,500 | CONDUITBOXES, PIPING & SUPPORTS ADDED (ONGOING) |
| | | | SLC-3E | Oxidizer Storage Area | 3 | STD CC | 450 | TOUCH-UP |
| | | | SLC-3E | Pipe Trenches | 3 | STD CC | 1000 | PIPING SUPPORTS & GRATING |
| | | | SLC-3E | Fuel Storage Area | 3 | STD CC | 1000 | TUBE BANK COMP. REPAINT |
| | | | SLC-3E | Mech Supt Bldg | | STD CC | 50 | NEW BLDG. |
| | | | SLC-3E | Switchhouse | | STD CC | 50 | NEW BLDG. |
| | | 960 | So VAFB | SRM Storage Bldg | 3 | STD CC | 320 | NEEDS SIDING REPAIR |
| | | | | | | | | SLC-3E A1T030NR TOTAL EST. MHRS 16,770 |
| A2D09000 | 2SLS * | 330 | So VAFB | Solid Rocket Motor (SRM) Storage Bldg | 4 | STD CC | 260 | OTHER CONTRACTOR RESKINING & PAINTING BLDG. |

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|----------|-------|-------|----------|---|------|------------------|--------|--|
| | | 331 | So VAFB | Hazardous Storage Facility | 1 | STD CC | 150 | COMPLETE REPAINT |
| | | 398 | So VAFB | Solid Rocket Motor Unit (SRMU) Storage Bldg | 1 | COMP REPAINT | 16,000 | EXTERIOR MAJOR WORK NEEDED SIDING REPAIR & ABRASIVE BLASTING |
| A2D09000 | 2SLS | 713 | SLC-4E | Payload AC Facility | 3 | STD CC | 80 | |
| | | 714 | SLC-4E | Fuel Incinerator/Trlr Pad | 1 | STD CC | 800 | PIPE, SUPPORTS & STAIRS INCINERATOR TANK PRI.#1 |
| | | 715 | SLC-4E | Fan House 4 & 5 | 3 | STD CC | 160 | COMP PAINT |
| | | 715 | SLC-4E | Launch Service Bldg (TSB) | 1 | STD CC | 700 | CHILLERS, DOORS, PIPE, SUPPORTS & STAIRS |
| | | 715 | SLC-4E | Mobile Service Tower (MST) | 1 | STD CC | 28,000 | BRUSH & ROLL DUE TO OPS & H-VAC (ONGOING) |
| | | 715 | SLC-4E | Umbilical Tower (UT) | 1 | STD CC | 4,500 | BRUSH & ROLL DUE TO OPS & H-VAC (ONGOING) |
| | | 716 | SLC-4E | Fuel Holding Area (FHA) | 1 | STD CC | 1500 | SML .ROOF NEEDS REPAIR, PIPE RACK SUPPORTS & TANKS ADDED |
| | | 717 | SLC-4E | Payload Fairing Air Conditioning Bldg | 1 | COMP REPAINT | 800 | PIPE SUPPORTS, VENTS GN2 AREA |
| | | | SLC-4 | POV Lot Light Poles | 4 | STD CC | 120 | TOUCH-UP BOLTS |
| | | 719 | SLC-4E | MST Air Conditioning Bldg | 1 | COMP REPAINT | 1,700 | A/C UNITS & STRUCTURE (SPRAY ONLY) |
| | | 720 | SLC-4E | Live End Storage Area | 2 | STD CC | 110 | FIRE HYDRANTS & POLES |
| | | 722 | SLC-4E | Oxydizer Holding Area (OHA) | 1 | STD CC | 1500 | SMALL & LARGE ROOF NEEDS REPAIR |
| | | T-723 | SLC-4 | Modular Support Bldg | 1 | STD CC | 200 | DRIM & DOORS |
| | | 723 | SLC-4 | Fitness Center | 4 | STD CC | 40 | TOUCH-UP |
| | | 724 | SLC-4 | Exterior Lighting | 3 | STD CC | 40 | TOUCH-UP |
| | | 725 | SLC-4 | Technical Support Bldg (TSB2) | 4 | STD CC | 40 | TOUCH-UP |
| | | 726 | SLC-4E | Oxydizer Scrubber Pad | 1 | COMP RE PAINT | 350 | |
| | | 727 | SVAFB | Electrical Switch House | 3 | | 80 | DOORS & VENTS |
| | | 728 | SLC-4 | Security Fences | 3 | STD CC | 100 | TOUCH-UP HARDWARE |
| | | 729 | SLC-4 | TSS UPS Bldg | 3 | NA | 70 | TOUCH-UP DOORS |
| | | 730 | SLC-4E | Launch Operations Bldg (LOB) | 3 | STD CC | 450 | SIDING NEEDS REPAIR, TOUCH-UP SUPPORTS |
| | | 730 | SLC-4E | LOB Fan House | 4 | NA | 60 | TOUCH-UP |
| | | 731 | SLC-4E | Admin Office | 3 | STD CC | 720 | P/WASH & TOUCH UP SIDING , REPAINT ALL TRIM |

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|----------|-------|------|----------|-------------------------------------|------|------------------|--------|--|
| | | | SLC-4E | Camera Towers (5) | 2 | STD CC | 700 | |
| A1T050NR | 2SLS | | SLC-4E | Outside Light Poles | 1 | COMP REPAINT | 500 | PAD DECK 150 FT. LIGHT POLES NEED TO CHECK GRADING |
| | | | | | | | | 4E A2D09000 TOTAL EST. MHRS 49,660 |
| A1T050NR | 2SLS | 733 | SLC-4W | Fuel Holding Area (FHA) | 1 | COMP REPAINT | 1,500 | PIPE RACK SUPPORTS & STRUCTURE |
| | | 734 | SLC-4W | Payload AC Bldg | 1 | COMP REPAINT | 300 | BLOCK WALLS & STRUCTURE |
| | | 736 | SLC-4W | Oxydizer Pad | 1 | COMP REPAINT | 1,500 | PIPE RACK SUPPORTS & STRUCTURE |
| | | 737 | SLC-4W | Pad Support Building | 4 | STD CC | 60 | NEW SIDING INSTALLED DOORS ONLY |
| | | 738 | SLC-4W | Fan House | 3 | STD CC | 100 | |
| | | 738 | SLC-4W | Launch Service Bldg (LSB) | 2 | STD CC | 600 | I |
| | | 738 | SLC-4W | Mobile Service Tower (MST) | 1 | STD CC | 12,000 | BRUSH & ROLL DUE TO OPS & H-VAC (ONGOING) |
| | | 738 | SLC-4W | MST Tracks | 1 | STD CC | 700 | |
| | | 738 | SLC-4W | Umbilical Tower (UT) | 1 | STD CC | 4,300 | BRUSH & ROLL DUE TO OPS & H-VAC / STRUCTURAL REPAIR REQD |
| | | 739 | SLC-4W | Theodolite Bldg | 4 | STD CC | 100 | DOORS & RAILS |
| | | 741 | SLC-4W | Vehicle Support Bldg | 4 | STD CC | 100 | TOUCH-UP |
| | | 742 | SLC-4 | Site Entry Control Bldg (SEB) | 4 | NA | 100 | TOUCH-UP |
| | | 742 | SLC-4 | SEB Turnstiles & CECO Booths | 1 | NA | 160 | METAL WORK ON TURNSTILES NEED R & R |
| | | 746 | SLC-4 | Pad Entry Control Bldg | 2 | COMP REPAINT | 120 | NEEDS METAL FASCIA REPAIR |
| | | | SLC-4W | Boiler Bldg | 1 | STD CC | 160 | CHILLER NEEDS COMP. PAINT |
| | | | SLC-4W | Camera Towers | 1 | STD CC | 320 | |
| | | | SLC-4W | LN2 Storage Area | 1 | COMP REPAINT | 680 | COMP. REPAINT |
| | | 1559 | No VAFB | Vehicle Checkout Bldg | 1 | STD CC | 450 | ALL EXT. METAL, GEN. SHELL, A/C UNITS, |
| | | 1559 | No VAFB | A/C Units & Structure | 1 | COMP REPAINT | 2,400 | |
| | | 1860 | No VAFB | Segment Transfer/RGLS | 1 | STD CC | 230 | ROOF OVER TRANSFORMER, A/C UNIT, TRANSFORMERS |
| | | 1862 | No VAFB | Segment Transfer/RGLS | 1 | STD CC | 150 | MAN DOORS, ROLL UP DOORS |
| | | 1863 | No VAFB | Segment Transfer/RGLS | 2 | STD CC | 1,200 | TOWERS, ELEC. BOXES & SUPPORTS |
| | | 1894 | No VAFB | RGLS/SRMU Igloo | 2 | STD CC | 1,400 | TOWERS, ELEC. BOXES & SUPPORTS |
| | * | 8337 | No VAFB | Payload Fairing Processing Facility | 4 | STD CC | 300 | TOUCH UP / FACILITY EXT. |
| | * | 8401 | No VAFB | Vehicle Assembly Bldg | 4 | STD CC | 300 | TOUCH-UP / FACILITY EXT. |

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Blsq | Location | Description | Pri. | Work Description | Mhrs | Comments |
|-----------|--------|------|----------|---|------|------------------|------|---|
| A1T050NR | 2SLS | 8510 | No VAFB | Generator Cover | 4 | STD CC | 20 | TOUCH UP |
| | | | | Generator Structure East Side of Bldg. | 4 | STD CC | 30 | TOUCH UP |
| | * | 8510 | No VAFB | Remote Launch Control Center (RLCC) | 4 | STD CC | 60 | EXTERIOR TOUCH UP |
| | | 8510 | No VAFB | Chillers & Stands | 4 | STD CC | 30 | TOUCH UP |
| | * | 8510 | No VAFB | Doors & Jams | 4 | STD CC | 40 | TOUCH UP |
| | | 8510 | No VAFB | Ground Plates | 4 | STD CC | 20 | TOUCH UP |
| | | 8510 | No VAFB | Handrails | 4 | STD CC | 20 | TOUCH UP |
| | | 8510 | No VAFB | Security Gates | 4 | STD CC | 20 | TOUCH UP |
| | | 8510 | No VAFB | Hydrants & Light Poles | 4 | STD CC | 20 | TOUCH UP |
| | | | | | | | | SLC-4W A1T050NR TOTAL EST. MHRS 32,590 |
| GWD01000* | 30CES | 63 | Oak Mt | Elec Pwr Sta House | 4 | STD CC | 40 | |
| * | 30CES | 64 | Oak Mt | Generator Bldg | 4 | SPOT CORR | 40 | |
| | 30CES | 66 | Oak Mt | Water Tank | 2 | COMP REPAINT | 460 | PIPING NEEDS INSPECTION |
| * | 30CES | 67 | Oak Mt | Pump House | 4 | STD CC | 40 | |
| * | 30RANS | 68 | Oak Mt | Guard Shack | 4 | STD CC | 40 | |
| * | 30RANS | 70 | Oak Mt | Supply/Storage Bldg | 4 | STD CC | 40 | |
| * | 30RANS | 75 | Oak Mt | TRS Operations Bldg | 4 | STD CC | 40 | |
| * | 30RANS | 81 | Oak Mt | 35 ft Antenna | 3 | COMP REPAINT | 240 | STAIR & EXPANDED METAL ONLY |
| * | 30RANS | 86 | Oak Mt | 30 ft Antenna | 4 | STD CC | 30 | |
| * | 30RANS | 175 | Tranq Pk | Metric Radar (FPS 16-2) | 4 | STD CC | 60 | TOUCH UP |
| * | 30RANS | 178 | Tranq Pk | Metric Radar (FPS 16-1) | 4 | STD CC | 60 | TOUCH UP |
| * | 30RANS | 181 | Tranq Pk | Optical Tracking (LA-24) | 4 | STD CC | 40 | TOUCH UP |
| * | 30CES | 185 | Tranq Pk | Generator/Substation | 4 | STD CC | 40 | TOUCH UP |
| * | 30RANS | 188 | Tranq Pk | Bore Sight Tower | 4 | STD CC | 30 | BLDG. TRIM |
| | 30RANS | 441 | So VAFB | Freq Monitoring Station | 4 | STD CC | 60 | FIRE PIPING R & R |
| | 30CES | 442 | So VAFB | FMS Generator Bldg | 4 | STD CC | 40 | FIRE PIPING R & R |
| | 30RANS | 475 | So VAFB | Operational Comm Ctr | 1 | STD CC | 1100 | WORKING TA |
| * | 30RANS | 500 | So VAFB | Air Route Survel Radar | 4 | STD CC | 100 | A/C UINTS |
| * | 30CES | 501 | So VAFB | ARSR Generator Bldg | 4 | STD CC | 40 | BUMPER POLES |
| * | 30RANS | 510 | So VAFB | Command Transmitter-3 | 4 | STD CC | 40 | A/C UNITS, DOORS, TOUCH UP |
| * | 30CES | 511 | So VAFB | CT-3 Generator Bldg | 4 | COMP REPAINT | 40 | TOUCH UP |
| | 30CES | 520 | So VAFB | SRB Processing & Storage Bldg | 1 | SPOT CORR | 720 | SIDING REQUIRES R & R WORKING TA |

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|----------|---------|-------|----------|--|------|------------------|-------|--|
| GWD01000 | 30CES | 522 | So VAFB | SRB Storage Pit | 4 | STD CC | 40 | TOUCH-UP |
| | 30CES | 525 | So VAFB | South Vnbg. Power Plant | 1 | STD CC | 1,700 | WORKING TA |
| | 30CES | 702 | So VAFB | Water Tank | 4 | STD CC | 80 | TANK NEEDED ROOF REPAIR |
| | 30CES | 780 | SLC-3 | Pump House | 4 | STD CC | 120 | VALVE PITS |
| | 30CES | 781 | SLC-3 | Water Tank | 4 | STD CC | 80 | VALVE PITS |
| | | | SLC-3E | Power Substation | | | 0 | |
| | 30RANS | 890 | So VAFB | Bore Site Tower | 2 | STD CC | 320 | WORKING TA |
| * | 30RANS | 906 | So VAFB | TPQ-18 Gen Bldg | 4 | STD CC | 40 | WORKING TA |
| * | 30RANS | 907 | So VAFB | TPQ-18 Metric Radar | 4 | STD CC | 40 | WORKING TA |
| * | 30RANS | 908 | So VAFB | TPQ-18 Pump House | 4 | STD CC | 40 | WORKING TA |
| | 30RANS | 929 | So VAFB | Command Transmitter-2 | 4 | STD CC | 30 | WORKING TA |
| * | 30CES | 935 | So VAFB | CT-2 Generator Bldg | 4 | STD CC | 40 | TOUCH-UP |
| | 30 RANS | 1280 | No VAFB | High Frequency Site | 2 | STD CC | 640 | |
| * | 30 CES | 1638 | No VAFB | HAIR UPS Bldg | 2 | STD CC | 60 | NEW A/C UINTS (2) |
| * | 30 RANS | 1639 | No VAFB | HAIR Metric Radar | 2 | STD CC | 300 | NEW A/C UINTS 4, ROOF PLATFORM |
| * | | 1640 | No VAFB | HAIR Generator Bldg | 1 | STD CC | 160 | REPAINT |
| | 30 RANS | 1937 | No VAFB | HF Receiver Site | 2 | STD CC | 720 | |
| * | 30 RANS | 7000 | No VAFB | Test Op Central Ctr | 1 | STD CC | 420 | 1- ROOF ANTENNAS |
| * | 30 CES | 7005 | No VAFB | Facility | 1 | STD CC | 300 | A/C UNIT, VENTS & PIPING |
| * | 30 RANS | 7007 | No VAFB | UPS Bldg | 1 | STD CC | 300 | A/C UNIT, VENTS & PIPING |
| * | 30 RANS | 7011 | No VAFB | VAFB Ntwk Control Center | 1 | STD CC | 240 | A/C UNIT, VENTS & PIPING |
| | 30 RANS | 7050 | No VAFB | Data Transfer Division Bldg | 4 | STD CC | 40 | TOUCH-UP |
| * | 30 RANS | 21101 | No VAFB | TPQ-39, Radar Block Bldg | 4 | STD CC | 80 | |
| * | 30 RANS | 21200 | No VAFB | Command Transmitter-1 | 4 | STD CC | 140 | A/C & CHILLER SUPPORTS |
| | 30CES | 21203 | No VAFB | CT-1 Generator Bldg | 4 | STD CC | 60 | NEW SIDING INSTALLED |
| | 30CES | 23260 | VTS | Sewage Treatment & Disposal Plant | 3 | STD CC | 60 | CONDUIT AND PIPING |
| | | | | | | | | GWD01000 TOTAL EST. MHRS 10,842 |
| EOS331RN | NASA | 810 | So VAFB | Tracking Antenna | 4 | STD CC | 40 | TOUCH UP |
| | | 811 | So VAFB | Tracking Station Bldg | 4 | STD CC | 80 | TOUCH-UP |
| | | 832 | So VAFB | 450' Antenna Tower | 2 | STD CC | 750 | |
| | | 836 | So VAFB | Telemetry, S/C Chkout & Storage Facility | 4 | STD CC | 160 | TOUCH-UP |
| | | 840 | So VAFB | Mission Director Center | 4 | STD CC | 160 | UPON PRGM OFFICE APPROVAL |
| | | 1601 | No VAFB | Guardshack | 4 | | 20 | UPON PRGM OFFICE APPROVAL |
| | * | 1603 | No VAFB | Fire Suppression | 4 | STD CC | 30 | UPON PRGM OFFICE APPROVAL |

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|----------|--------|-------|----------|---|------|------------------|--------|---|
| EOS331RN | NASA * | 1604 | No VAFB | Generator Bldg | 4 | STD CC | 80 | UPON PRGM OFFICE APPROVAL |
| | * | 1605 | No VAFB | Monitoring & Control Center | 3 | STD CC | 80 | UPON PRGM OFFICE APPROVAL |
| | * | 1610 | No VAFB | Hazardous Propellant Processing Facility | 3 | STD CC | 160 | UPON PRGM OFFICE APPROVAL |
| | * | 1615 | No VAFB | Horizontal Processing Facility | 4 | STD CC | 80 | UPON PRGM OFFICE APPROVAL |
| | * | 1616 | No VAFB | Theodolite Bldg | 4 | STD CC | 40 | UPON PRGM OFFICE APPROVAL |
| | * | 1618 | No VAFB | Electrical Modification Facility | 4 | STD CC | 40 | UPON PRGM OFFICE APPROVAL |
| | * | 1619 | SLC-2 | Pad Support Bldg | 4 | STD CC | 60 | UPON PRGM OFFICE APPROVAL |
| | * | 1620 | SLC-2 | Calibration Lab | 4 | STD CC | 60 | UPON PRGM OFFICE APPROVAL |
| | * | 1620C | SLC-2 | Storage Building | 4 | STD CC | 60 | UPON PRGM OFFICE APPROVAL |
| | * | 1620B | SLC-2 | Storage Building | 4 | STD CC | 30 | UPON PRGM OFFICE APPROVAL |
| | * | 1620D | SLC-2 | Storage Building | 3 | STD CC | 80 | UPON PRGM OFFICE APPROVAL |
| | * | 1621 | SLC-2 | Admin Building | 4 | STD CC | 40 | UPON PRGM OFFICE APPROVAL |
| | * | 1622 | SLC-2 | Blockhouse | 4 | STD CC | 100 | UPON PRGM OFFICE APPROVAL |
| | | 1622 | SLC-2 | Cable Trench Grates & Plates | 2 | STD CC | 2,400 | |
| | | 1622 | SLC-2 | Camera Stands & Handrails | 3 | STD CC | 240 | |
| | | 1622 | SLC-2 | Deluge Valve Pit | 4 | STD | 20 | |
| | | 1622 | SLC-2 | Light Poles | 2 | STD CC | 410 | CHECK GRADING ON TOP |
| | | 1622 | SLC-2 | Mobile Service Tower | 1 | STD CC | 11,000 | BRUSH & ROLL (NO SPRAYING) |
| | | 1622 | SLC-2 | Facility Umbilical Tower | 1 | STD CC | 4,500 | BRUSH & ROLL (NO SPRAYING) |
| | | 1623 | SLC-2 | Launch Mount | 3 | STD CC | 160 | |
| | | 1623A | SLC-2 | Booster Fuel Area Valve Skid, Lines, Supports | 4 | COMP REPAINT | 380 | INSTALLING NEW STRUCTURE COVER & FIRE SUPPRESSION |
| | | 1623A | SLC-2 | N2 Tank Farm | 3 | COMP REPAINT | 480 | |
| | | 1623A | SLC-2 | Pad Electrical Bldg | 4 | STD CC | 120 | UPON PRGM OFFICE APPROVAL |
| | | 1623B | SLC-2 | Payload Air Conditioning Bldg | 1 | STD CC | 240 | UPON PRGM OFFICE APPROVAL |
| | | 1623C | SLC-2 | LOX Area | 2 | STD CC | 160 | SKIN & LOWER STRUCTURE R&R |
| | | 1623C | SLC-2 | N2O4 Transfer Area | 3 | STD CC | 160 | |
| | | 1623C | SLC-2 | 2nd Stage Fuel Area | 4 | STD CC | 100 | |
| | | 1623C | SLC-2 | 2nd Stage Shelter | 4 | STD CC | 40 | |
| | | 1625 | SLC-2 | Deluge Piping | 2 | STD CC | 40 | |
| | | 1625 | SLC-2 | Proof Load Facility | 3 | STD CC | 120 | UPON PRGM OFFICE APPROVAL |

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|----------|---------|-------|----------|---|------|------------------|------|--|
| EOS331RN | NASA * | 1625 | SLC-2 | Sound Suppression System Pumphouse | 4 | STD CC | 40 | UPON PRGM OFFICE APPROVAL |
| | * | 1626 | SLC-2 | Site Entry Control Bldg | 4 | STD CC | 30 | UPON PRGM OFFICE APPROVAL |
| | | 1627 | SLC-2 | Sound Suppression System Water Tank | 3 | COMP REPAINT | 280 | |
| | | 1633 | SLC-2 | Camera Towers | 1 | COMP REPAINT | 160 | MAJOR SIDING REPAIR |
| | | | | | | | | EOS331RN TOTAL EST. MHRS 16,948 |
| A2S126RR | DET-9 | 1972 | LF03 | Environmental Shelter (Except AGE) | 4 | STD CC | 160 | |
| | | 1972 | LF03 | Shelter Track & Bumper | 4 | STD CC | 60 | |
| | | 1972 | LF03 | Light Standards & Supports | 4 | STD CC | 30 | |
| | | 1972 | LF03 | All Outside Ferrous Metal (Except C-Band & CTLI Towers) | 4 | STD CC | 100 | |
| | | 1980 | LF06 | Environmental Shelter (Except AGE) | 4 | STD CC | 160 | |
| | | 1980 | LF06 | Shelter Track & Bumper | 4 | STD CC | 60 | |
| | | 1980 | LF06 | Light Standards & Supports | 4 | STD CC | 30 | |
| | | 1980 | LF06 | All Outside Ferrous Metal (Except C-Band & CTLI Towers) | 4 | STD CC | 100 | |
| | | | | | | | | A2S126RR TOTAL EST. MHRS 1,050 |
| GWD02000 | 22 SOPS | 23200 | VTS | Ext Security Lighting | 3 | SPOT CORR | 200 | 30' LIFT REQUIRED |
| | * | 23201 | VTS | 60 FT Ant UPS Bldg | 2 | SPOT CORR | 60 | |
| | * | 23202 | VTS | DOMSAT Ant | 3 | SPOT CORR | 80 | |
| | | 23205 | VTS | Propane Tank | 2 | SPOT CORR | 140 | |
| | * | 23209 | VTS | Pump House | 3 | SPOT CORR | 40 | |
| | * | 23210 | VTS | Storage Bldg | 3 | SPOT CORR | 120 | TRANSFORMERS |
| | | 23211 | VTS | 150 K Gallon Water Tank | 2 | SPOT CORR | 260 | |
| | * | 23215 | VTS | Power Plant | 2 | SPOT CORR | 320 | TRANSFORMER & CHILLER |
| | * | 23216 | VTS | DAP UPS Bldg | 3 | SPOT CORR | 100 | ANTENNA |
| | * | 23217 | VTS | Storage Bldg | 2 | SPOT CORR | 60 | |
| | * | 23220 | VTS | Security Entry Control Bldg | 3 | SPOT CORR | 40 | |
| | | 23223 | VTS | Security Fence | 3 | SPOT CORR | 30 | NEW GATE INSTALLED |

10/07/02

FACILITY CORROSION CONTROL SCHEDULE (CDRL A009)

APPENDIX A CC PLAN

* = EXT. PAINTED BY OTHER PAINT CONTRACTOR

| JON # | Cust. | Bldg | Location | Description | Pri. | Work Description | Mhrs | Comments |
|----------|---------|-------|----------|-----------------------|------|------------------|------|---------------------------------------|
| GWD02000 | 22 SOPS | 23225 | VTS | DAP Bldg | 2 | SPOT CORR | 150 | ANTENNA TOWER |
| | * | 23228 | VTS | Storage Bldg | 2 | SPOT CORR | 100 | |
| | * | 23229 | VTS | Admin Bldg | 2 | SPOT CORR | 40 | |
| | * | 23233 | VTS | 10 Meter Ant | 3 | SPOT CORR | 30 | |
| | * | 23235 | VTS | 46 FT Ant UPS Bldg | 3 | COMP REPAINT | 350 | TRANSFORMER & CHILLERS |
| | * | 23240 | VTS | Maintenance Bldg | 2 | SPOT CORR | 80 | |
| | | | | | | | | GWD02000 TOTAL EST. MHRS 2,140 |
| GWD03000 | 30SW | 75 | Oak Mt | Weather Hut-65 | 2 | SPOT CORR | 40 | |
| | | 88 | Oak Mt | Weather Hut | 2 | SPOT CORR | 40 | |
| | | 179 | Tran Pk | Weather Hut-56 | 4 | SPOT CORR | 20 | |
| | | 313 | Boat Hs | Weather Hut-53 | 4 | SPOT CORR | 20 | |
| | | 376 | SLC-6 | Weather Hut-301 | 4 | SPOT CORR | 20 | |
| | | 444 | Arguello | Weather Hut-14 | 4 | SPOT CORR | 20 | |
| | | 460 | Arguello | Weather Hut-MOTR | 4 | SPOT CORR | 20 | |
| | | 509 | SVAFB | Weather Hut-55 | 2 | SPOT CORR | 40 | SIDING, DOOR NEEDS REPAIR |
| | | 644 | UHF Rd | Weather Hut- | 2 | SPOT CORR | 40 | |
| | | 740 | SLC-4 | Weather Hut-300 | 4 | SPOT CORR | 20 | |
| | | 756 | SLC-3 | Weather Hut-54 | 4 | SPOT CORR | 20 | |
| | | 843 | Site 66 | Weather Hut-66 | 4 | SPOT CORR | 20 | |
| | | 900 | Mesa Rd | Upper Air Observatory | 4 | SPOT CORR | 20 | |
| | | 956 | HSSF | Weather Hut | 2 | SPOT CORR | 40 | CAN NOT FIND |
| | | 1180 | Agena TF | Weather Hut-4 | 4 | SPOT CORR | 20 | |
| | | 1633 | SLC-2 | Weather Hut-102 | 4 | SPOT CORR | 20 | |
| | | 1759 | MSS | Weather Hut-5 | 2 | SPOT CORR | 40 | |
| | | 1764 | 13th St | Upper Air Observatory | 3 | SPOT CORR | 40 | |
| | | 1891 | Site 59 | Weather Hut-59 | 2 | SPOT CORR | 40 | |
| | | 1968 | LF-06 | Weather Hut-17 | 4 | SPOT CORR | 20 | |
| | | 1983 | LF-08 | Weather Hut-60 | 2 | SPOT CORR | 40 | |
| | | 2521 | New Mex | Weather Hut-51 | 4 | SPOT CORR | 20 | |
| | | 6832 | 13th St | Weather Hut-58 | 4 | SPOT CORR | 20 | |
| | | 10709 | Site 7 | Weather Hut-7 | 4 | SPOT CORR | 20 | |
| | | 21149 | NVAFB | Weather Hut-15 | 4 | SPOT CORR | 20 | |
| | | 21150 | NVAFB | Base Weather Station | 4 | SPOT CORR | 40 | |
| | | 23252 | VTS | Weather Hut-8 | 3 | SPOT CORR | 40 | |
| | | | | | | | | GWD03000 TOTAL EST. MHRS 1,180 |
| | | | | | | | | TOTAL ESTIMATED MHRS 130,520 |