

LAUNCH OPERATIONS AND SUPPORT CONTRACT (LO&SC)

TECHNICAL REPORT STUDY/SERVICES POWER PLANT MONTHLY OPERATIONS (CDRL A012)

Contract Number: F04684-98-C-0014
CDRL Item Number: A012
Date Submitted: 8 November 2004



SOUTH VANDENBERG POWER PLANT MONTHLY REPORT
(AO12)
OCTOBER 2004

	UNIT A	UNIT B	UNIT C	UNIT D	UNIT E	TOTAL
STATUS	S/B	S/B	S/B	S/B	S/B	
TOTAL TURBINE HRS	9830.5	13984.2	4220	14454.3	16084	58573
TOTAL TURBINE STARTS	1096	1212	815	1004	1125	5252
GAS HRS THIS MONTH	0.6	0.9	2.4	2.4	4	10.3
DIESEL HRS THIS MONTH	0	0	0	0	0	0
TOTAL HRS THIS MONTH	0.6	0.9	2.4	2.4	4	10.3
STARTS THIS MONTH	1	1	1	5	2	10
HRS/START THIS MONTH	0.6	0.9	2.4	0.5	2.0	1.0
TOTAL PONY ENGINE HRS	75.2	89.2	53.4	59.9	109.6	387.3
MWH THIS MONTH	0	0	6	6	12	24
AVERAGE KW THIS MONTH	0.0	0.0	2500.0	2500.0	3000.0	2330.1
NATURAL GAS USED THIS MONTH		314000 cu ft.				
THERMS USED THIS MONTH		3240.48 therms				
DIESEL FUEL USED THIS MONTH		14.58 gallons				
DIESEL FUEL RECEIVED THIS MONTH		0.0 gallons				
TOTAL DIESEL FUEL ON HAND		7203.0 gallons				
MBTU'S USED THIS MONTH		326.8 MBTU				
BTU'S PER KWH THIS MONTH		13618.2 BTU				
MOSR HOURS THIS MONTH		0				
MAINT & TRAINING HOURS THIS MONTH		10.3				
SOURCE TEST HOURS THIS MONTH		0				

MOSR'S SUPPORTED THIS MONTH (None)

DATE	WORK ORDER#	JON#	GAS USED (THERMS)	TURBINE HOURS	REG MAN-HOURS	O/T MAN-HOURS	REMARKS
10/1 - 10/29	4010156						MANNED STAND-BY

MERL POWELL, MCA ENGINEERS
LEAD, SVPP (805) 605-3929